COMPLETION REPORT

1	Name of the work	Improvements and Construction of CC road, drain & RCC Culverts at Kempegowda Nagar 2nd Main & Cross road in Dasarahlli Ward No 15
2	Sanctioned Estimate No. & Date	EE/DD/TS/081/14-15 Dated 29/10/2014
3	Head of Account which is chargeable	p code - 1771
4	Instrument Order NO. & Date	EE/DD/WO/294/14-15 Date 16/03/2015
5	Name Of Contractor	Sri. N. Shivananda, NO. 35, 2nd Cross, 1st A Main road, definace colony, Bagalagunte, Bangalore.
6 a	Time Stipulated for Completion of work	90 days
b	Delay in Exculpation of Work	———
7	Measurement recorded in	MB- NO - 1708/12/13 pageNO 50 to 54 12-13
8	Check Measurement of the Asst	MB NO - 1708/12-13 page NO 50 to 54
9	Name of the office/official in charge of the work	AEE (DSD)
10	a) Asst. Eng/junior Eng	H.M. Parameshwarappa
	b) Asst. Exe Engineer	Rangaswamy

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
19000002-00	17743562-00		

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER

ASSIATANT EXECUTIVE ENGINEER
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಟಿ.ದಾಸರಹಳ್ಳಿ ಉಪ-ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಬಿಬಿಎಂಪಿ
ಬೆಂಗಳೂರು

EXECUTIVE ENGINEER 28/5/15

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ

Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-57.